

GTC FY 2019-2020 UPWP - Project Progress Report
as Reported at the January 9, 2020 Planning Committee Meeting
(For Review & Update at the February 13, 2020 Planning Committee Meeting)

| Task # | Description | Scope Approved | Status/Progress/Issues |
|---------------|---|----------------------------|--|
| GTC | | | |
| 3100 | GTC Strategic Planning <i>(Including 3106 - FAST Act Implementation Program)</i> | on-going* | No activity to report |
| 5200 | Long Range Transportation Plan Update/Implementation | on-going* | Staff is meeting next week to discuss the public engagement component of the LRTP update. There will be significant public engagement this year. The UPWP Development Committee has recommended funding for professional services to supplement staff outreach efforts. Given the timing of the LRTP we want to hit the ground running after April 1. Therefore, staff will be presenting a scope of work for these services at the February 13 meeting. We plan to initiate the procurement process quickly so that a consultant can be selected before the new fiscal year starts. However, the contract |
| 5205 | Genesee-Finger Lakes Scenario Tool | May-18 | No activity to report |
| 5751 | Genesee-Finger Lakes Regional Local Bridge Vulnerability Assessment | May-17 | Project was accepted by the GTC Board at its June 13, 2019 meeting. |
| 5902 | I-490 Integrated Corridor Management (ICM) Plan | Aug-19 | Staff is nearly complete with the draft RFP. The draft will be shared with partner agencies to review and comment before finalizing. We have also plan to get input from an FHWA office that is looped into ICM plans from across the country. |
| 6240 | Vulnerable Users Safety Assessment Program Phases 1 & 2 | Aug-16 | Draft reports have been received for all 10 locations. Staff is coordinating with local teams to review and finalize. |
| 7110 | Congestion Management Process (CMP) | on-going* | No activity to report |
| 7115 | Greater Rochester Regional Commuter Choice Program | Oct-09 | No activity to report |
| 7121 | Travel Time Data Collection Program | May-07 (updated Apr-12) | No activity to report |

* Project underway pursuant to Technical Amplification approved prior to April 1, 2002.

GTC FY 2019-2020 UPWP - Project Progress Report
as Reported at the January 9, 2020 Planning Committee Meeting
(For Review & Update at the February 13, 2020 Planning Committee Meeting)

| Task # | Description | Scope Approved | Status/Progress/Issues |
|---------------------|--|-----------------------|---|
| GTC (cont'd) | | | |
| 7212 | Lake Ontario State Parkway Lane Transportation Alternatives Feasibility Study | May-16 | The consultant has recalculated the 30 year estimates and the Steering Committee is meeting on January 22 to discuss. This should allow us to hold the final public meeting and wrap up the project fairly soon. |
| 7620 | Genesee-Finger Lakes Regional Performance Measurement Monitoring & Evaluation System | Apr-18 | The Steering Committee met on December 5 to discuss a go/no-go decision with regard to Phase 2. This led to some unexpected issues that needed further discussion. After much deliberation and input from some key stakeholders, the decision was made not to move forward with implementing the consultant's recommendation. Formal notice was sent on January 6. One of the major concerns was that we would be locked into a proprietary system that was dependent on Texas and Florida remaining committed to the platform. Should either of them decide to move in a different direction, we would have to find a way to backfill their financial support or migrate to a new platform within 12 months. Staff will work with NYSDOT and MCDOT to explore alternative platforms using the Phase 1 assessment, which still has great value. |
| 7703 | Transportation Impacts on Economic Development in the Greater Rochester International Airport (GRIA) Area | Aug-19 | Staff is working on the draft RFP for stakeholder review and comment. |
| 7900 | Cross Asset Highway and Bridge Evaluation and Prioritization Tool | Oct-17 | No activity to report |
| 8170 | Livingston County Human Services Trip Planning Website (formerly Regional Mobility Management Planning) | Apr-12 | Livingston County expect to provide a closeout presentation at the February 13 meeting. |

* Project underway pursuant to Technical Amplification approved prior to April 1, 2002.

GTC FY 2019-2020 UPWP - Project Progress Report
as Reported at the January 9, 2020 Planning Committee Meeting
(For Review & Update at the February 13, 2020 Planning Committee Meeting)

| Task # | Description | Scope Approved | Status/Progress/Issues |
|---------------------|--|----------------|--|
| GTC (cont'd) | | | |
| 8542 | Greater Rochester Transportation Management Association Feasibility Plan | Jul-19 | The Consultant Evaluation and Selection committee met December 9 to discuss the proposals and identify firms to interview. It was decided that the consultants would be very limited if they were to review the current situation given how much we know will change within the next few months. The committee agreed to postpone the start of the project until sometime after April 1 when many specifics relevant to the RTS service change will be more defined. The consultants have been notified and will be given an opportunity to drop out of consideration or continue being considered. In the meantime, community stakeholders are meeting to discuss ways to increase the utilization of the current vanpool, which could also impact any assessment under this study. |

G/FLRPC

| | | | |
|------|--|-----------|---|
| 4103 | Genesee Finger Lakes Region Local Update of Census Addresses 2020 (Phases 1 & 2 being progressed under a single task) | May-17 | G/FLRPC Staff are calculating the outcomes of the process and preparing write ups. In accordance with Title 13 requirements, staff is shredding and deleting materials from the process to preserve confidentiality. Lastly, staff is preparing feedback letters. |
| 4220 | G/FLRPC Regional Land Use Monitoring | on-going* | G/FLRPC Staff reviewed the upcoming process with the Planning Coordination Committee, including ideas to improve the process and identify additional information that would be useful. Again, this was done in full coordination with Monroe County's effort. Staff is updating contact information for the 2019 activity survey. They have developed the survey so it can be completed on-line or traditionally. |
| 5361 | Implementing Complete Streets in the G-FL Region: A Guidebook | May-19 | G/FLRPC Staff have secured one municipal partner for a case study. Inventory and review of existing policies is underway. Staff is preparing for interviews and additional research. |

* Project underway pursuant to Technical Amplification approved prior to April 1, 2002.

GTC FY 2019-2020 UPWP - Project Progress Report
as Reported at the January 9, 2020 Planning Committee Meeting
(For Review & Update at the February 13, 2020 Planning Committee Meeting)

| Task # | Description | Scope Approved | Status/Progress/Issues |
|--------------------------|---|-----------------------|--|
| Livingston County | | | |
| 6312 | Livingston County Downtown Wayfinding Master Plan | May-19 | The contract has been fully executed. A project coordination meeting with the consultant team and key stakeholders is scheduled for January 17. |
| Monroe County | | | |
| 4210 | Monroe County Land Use Monitoring | on-going* | Municipal contact information is being updated. Staff are discussing the report with the users to ensure the report is providing optimal information. Staff are coordinating with G/FLRPC regarding the Regional Land Use Monitoring Report to improve the process and identify additional information that would be useful. |
| 6230 | Monroe County High Accident Location Program | on-going* | Two more locations have been completed since the last meeting for a total of 38 out of 49 locations to date. |
| 7950 | Monroe County Traffic-Signal/Sign Pole Asset Management | May-19 | The selection was rescinded and the RFP will be re-advertised in the near future utilizing the NYS Contract Reporter. |
| NYS DOT | | | |
| 6232 | NYS DOT Safety Investigations and Analysis | May-18 | The contract has been fully executed. The consultant has begun the <u>crash analysis</u> . |
| 7951 | O'Rorke Bridge Operations and Maintenance Analysis and Strategy | Aug-19 | The RFP was released December 11 with Proposals due January 24. Ten copies of the RFP package have been requested. |
| Ontario County | | | |
| 7576 | State Route 332 & Route 96 Sub-Area Study | May-19 | The final contract was sent to the consultant on December 31 for signature. The contract should be fully executed fairly soon. A project kickoff meeting will be scheduled in the near future. |

* Project underway pursuant to Technical Amplification approved prior to April 1, 2002.

GTC FY 2019-2020 UPWP - Project Progress Report
as Reported at the January 9, 2020 Planning Committee Meeting
(For Review & Update at the February 13, 2020 Planning Committee Meeting)

| Task # | Description | Scope Approved | Status/Progress/Issues |
|--------------------------------|---|-----------------------|---|
| Ontario County (cont'd) | | | |
| 8767 | Honeoye Hamlet Active Transportation Study | May-19 | The first public meeting was held November 20. The consulting team is working on analyzing data and public feedback. The Steering Committee is scheduled to meet on January 16. We are coordinating with the consulting team to bring the new Town Supervisor up to speed on the project. |
| 8777 | Ontario County SR 364/CR 11 Active Transportation Corridor Plan | May-18 | The consultant is working on the final report for Steering Committee review and comment. Project closeout anticipated at the April meeting. |

City of Rochester

| | | | |
|------|--|--------|--|
| 7702 | Rochester Comprehensive Access & Mobility Plan | Feb-17 | The final report was provided to the Steering Committee for comments in December. Project closeout is anticipated at the February meeting. |
|------|--|--------|--|

RGRTA

| | | | |
|------|--|--------|--|
| 8426 | RTS Access Ridership and Facility Evaluation | May-17 | Project was accepted by the GTC Board at its September 5, 2019 meeting. |
| 8538 | RTS System Redesign | Apr-17 | Plans were approved by the RGRTA board on June 27. RTS is moving forward with implementation targeted for June 2020. |
| 8541 | Mobility Management Implementation Study | May-18 | Project was accepted by the GTC Board at its September 5, 2019 meeting. |

Seneca County

| | | | |
|------|--------------------------------|--------|---|
| 6529 | Phase II - Cayuga-Seneca Trail | May-19 | A project kick-off meeting was held November 14. A public participation plan has been finalized. The meeting was held with residents and adjacent landowners on December 16. A trail corridor walk is scheduled for January 11. The first public meeting is scheduled for January 21. |
|------|--------------------------------|--------|---|

GTC FY 2019-2020 UPWP - Project Progress Report
as Reported at the January 9, 2020 Planning Committee Meeting
(For Review & Update at the February 13, 2020 Planning Committee Meeting)

| Task # | Description | Scope Approved | Status/Progress/Issues |
|---------------------|---|-----------------------|--|
| Wayne County | | | |
| 6233 | Wayne County High Accident Location Study | Jul-19 | The proposal review committee met on December 18. A preferred firm will be notified by GTC staff. |
| 8621 | Ontario Midland Strategic Plan | May-18 | A Steering Committee meeting was held on November 18 to discuss the first technical memo. A public meeting was held on December 18. A landing page for project materials was created on the GTC website. |

Other Agencies

| | | | |
|------|--|--------|--|
| 8778 | Gananda Parkway Pedestrian & Bicycle Active Transportation Plan | Jul-19 | A contract has been fully executed. A project coordination meeting was held December 27. The core team is working to identify appropriate stakeholders for the Steering Committee. A project kick-off with the full Steering Committee is anticipated in late January. GTC staff provided five year crash data to the consultant team. |
| 6518 | Route 390 Multi-Use Trail Restoration and Safety Improvement Study | Nov-19 | The RFP was released January 8 with proposals due February 7. |
| 6812 | Honeoye Falls Circulation, Accessibility, and Parking (CAP) Study | Aug-18 | A Steering Committee meeting was held on December 3. GTC staff met with MCDOT and the consultant on January 7 to discuss various alternatives on County facilities. |
| 6813 | Penn Yan Circulation, Accessibility, and Parking (CAP) Study | May-18 | A draft report was presented to the Steering Committee on November 21 for review and discussion. The final report was provided to GTC staff on December 31. The project is expected to be presented for closeout at the February 13 meeting. |
| 6814 | Village of Avon Circulation, Accessibility & Parking | May-19 | A project coordination meeting was held November 25. Advisory Committee members and the project focus area have been defined. A project kick-off meeting was held December 17. |

GTC FY 2019-2020 UPWP - Project Progress Report
as Reported at the January 9, 2020 Planning Committee Meeting
(For Review & Update at the February 13, 2020 Planning Committee Meeting)

| Task # | Description | Scope Approved | Status/Progress/Issues |
|--------------------------------|---|-----------------------|---|
| Other Agencies (cont'd) | | | |
| 7577 | Mt. Morris-Leicester Route 36 Corridor Study | Jul-19 | The Consultant Evaluation and Selection committee met on November 21 to discuss the proposals and identify firms to interview. Interviews were conducted on December 12. A preferred consultant was identified. GTC staff is finalizing the contract for internal review. |
| 7704 | Uptown Canandaigua Mixed-Use & Transportation Corridor Feasibility Study | May-17 | Project was accepted by the GTC Board at its June 13, 2019 meeting. |
| 8764 | Pittsford Active Transportation Plan | May-14 | Project was accepted by the GTC Board at its March 7, 2019 meeting. |
| 8774 | Geneseo Active Transportation Plan | May-18 | The second public meeting was held January 7. A draft report is anticipated in mid-January. |
| 8775 | Sodus Point Active Transportation Plan | May-18 | The consultant provided a draft report of Steering Committee review and comment in mid-November. Due to workload, the NYSDOT Traffic and Safety requested additional time to review the recommendations. Their review is expected to commence this month. |
| 8776 | Maple Ridge Corridor Study | May-18 | The project will likely be presented for closeout in February. |
| 8779 | Middle Cheshire Road & Health Care Services Corridor Active Transportation Plan | May-19 | The Steering Committee met to kick off the project on January 8. |

* Project underway pursuant to Technical Amplification approved prior to April 1, 2002.